

PROJECT INFORMATION REPORT

City of Los Angeles

Bureau of Engineering

Department of Public Works

Air Treatment Facility - ECIS - La Cnga & Jefferson

(C582)

<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th style="background-color: #e6f2ff;">Current Phase</th> </tr> <tr> <td>Construction</td> </tr> <tr> <th style="background-color: #e6f2ff;">Construction Information</th> </tr> <tr> <td>Expected Duration: from 5/11/2007 to 9/30/2010 Construction Cost: \$17,225,000 Contractor: Metro Builders and Engineers Group,</td> </tr> <tr> <th style="background-color: #e6f2ff;">Program Information</th> </tr> <tr> <td>Program: Wastewater Collection System Settlement Agreement - Appendix Project Mgr: Gus Malkoun PM Phone: (213) 485-1646 Lead Division: WW Conveyance Engineering Work Order: SZC11547 (Active)</td> </tr> <tr> <th style="background-color: #e6f2ff;">Council District(s)</th> </tr> <tr> <td>10 - Herb J. Wesson, Jr.</td> </tr> <tr> <th style="background-color: #e6f2ff;">Neighborhood Council(s)</th> </tr> <tr> <td>West Adams NC</td> </tr> <tr> <th style="background-color: #e6f2ff;">Geographic Information</th> </tr> <tr> <td>Thomas Guide: 633 A7 Planning Area: All Address: 3410 S La Cienega Blvd, Los Angeles, CA 90016</td> </tr> </table>	Current Phase	Construction	Construction Information	Expected Duration: from 5/11/2007 to 9/30/2010 Construction Cost: \$17,225,000 Contractor: Metro Builders and Engineers Group,	Program Information	Program: Wastewater Collection System Settlement Agreement - Appendix Project Mgr: Gus Malkoun PM Phone: (213) 485-1646 Lead Division: WW Conveyance Engineering Work Order: SZC11547 (Active)	Council District(s)	10 - Herb J. Wesson, Jr.	Neighborhood Council(s)	West Adams NC	Geographic Information	Thomas Guide: 633 A7 Planning Area: All Address: 3410 S La Cienega Blvd, Los Angeles, CA 90016	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th style="background-color: #e6f2ff;">Scope of Work</th> </tr> <tr> <td>This project involves the design and construction of the Bureau of Sanitation's Air Treatment Facility located at the intersection La Cienega Boulevard and Jefferson Boulevard. The facility is designed to ventilate a pressurized major sewer line in order to mitigate emission of sewer gas. The facility will be treating 20,000 cfm of foul air using biotrickling filters as first stage followed by carbon adsorption units to remove odorous compounds and volatile organics prior to release into the atmosphere. EPA approved City's request for extension of ATF's construction end date from 05/23/08 to 09/30/10.</td> </tr> <tr> <th style="background-color: #e6f2ff;">Project Status</th> </tr> <tr> <td>Sep/10 by D.Copp Summary of Work Instrumentation and equipment testing & calibration is ongoing. The odor control fans have been commissioned and appear to be working properly. Corrections to the property's drainage system via Change Order are ongoing. Valve dampers at the carbon units were replaced by the manufacturer due to excessive leakage. Landscape area has been cleaned and prepped for grading and landscaping. The community artist has installed three elements of her work on the North perimeter facade.</td> </tr> </table>	Scope of Work	This project involves the design and construction of the Bureau of Sanitation's Air Treatment Facility located at the intersection La Cienega Boulevard and Jefferson Boulevard. The facility is designed to ventilate a pressurized major sewer line in order to mitigate emission of sewer gas. The facility will be treating 20,000 cfm of foul air using biotrickling filters as first stage followed by carbon adsorption units to remove odorous compounds and volatile organics prior to release into the atmosphere. EPA approved City's request for extension of ATF's construction end date from 05/23/08 to 09/30/10.	Project Status	Sep/10 by D.Copp Summary of Work Instrumentation and equipment testing & calibration is ongoing. The odor control fans have been commissioned and appear to be working properly. Corrections to the property's drainage system via Change Order are ongoing. Valve dampers at the carbon units were replaced by the manufacturer due to excessive leakage. Landscape area has been cleaned and prepped for grading and landscaping. The community artist has installed three elements of her work on the North perimeter facade.
Current Phase																	
Construction																	
Construction Information																	
Expected Duration: from 5/11/2007 to 9/30/2010 Construction Cost: \$17,225,000 Contractor: Metro Builders and Engineers Group,																	
Program Information																	
Program: Wastewater Collection System Settlement Agreement - Appendix Project Mgr: Gus Malkoun PM Phone: (213) 485-1646 Lead Division: WW Conveyance Engineering Work Order: SZC11547 (Active)																	
Council District(s)																	
10 - Herb J. Wesson, Jr.																	
Neighborhood Council(s)																	
West Adams NC																	
Geographic Information																	
Thomas Guide: 633 A7 Planning Area: All Address: 3410 S La Cienega Blvd, Los Angeles, CA 90016																	
Scope of Work																	
This project involves the design and construction of the Bureau of Sanitation's Air Treatment Facility located at the intersection La Cienega Boulevard and Jefferson Boulevard. The facility is designed to ventilate a pressurized major sewer line in order to mitigate emission of sewer gas. The facility will be treating 20,000 cfm of foul air using biotrickling filters as first stage followed by carbon adsorption units to remove odorous compounds and volatile organics prior to release into the atmosphere. EPA approved City's request for extension of ATF's construction end date from 05/23/08 to 09/30/10.																	
Project Status																	
Sep/10 by D.Copp Summary of Work Instrumentation and equipment testing & calibration is ongoing. The odor control fans have been commissioned and appear to be working properly. Corrections to the property's drainage system via Change Order are ongoing. Valve dampers at the carbon units were replaced by the manufacturer due to excessive leakage. Landscape area has been cleaned and prepped for grading and landscaping. The community artist has installed three elements of her work on the North perimeter facade.																	

Information Resources
Listed below are various resources available for finding more information related to projects.
City of Los Angeles Internet Home Page
http://www.lacity.org/
Bureau of Engineering Internet Home Page
http://eng.lacity.org/
BOE Mapping Application (Navigate LA)
http://navigatela.lacity.org/
BOE Public Right of Way Reservation System
http://navigatela.lacity.org/pwrsview/
Bureau of Engineering Project Information Reports
http://eng.lacity.org/iuprs/
Bureau of Engineering Projects Out to Bid
http://eng.lacity.org/docs/dpw/bids/consbids.pdf



Gary Lee Moore, P.E.
City Engineer